

THE AEOLIAN-SKINNER ORGAN COMPANY, INC.

FROM: ENGINEERIN G

DATE April 4, 1967

TO: PIPESHOP
FLUE VOICING
SHIPPING

Re: 976 B Christ Church Cathedral, Houston

The following pipes are to be worked into the schedule immediately and have top priority! They will not be set here so they can be given to the voicing dep't as soon as they have been made.

There will be some questions regarding the Positiv Scharf and Zimbel. There will not be a complete mixture made for each of these since a n existing mixture is to be divided and the new pipes used to fill in where necessary. The old pipes are not being returned.

The complete mixtures are listed below and the new pipes are circled.

<u>POSITIV</u>	Scharf (III rks)		Zimbel (III rks)
	⁹⁶ 29 - ¹⁰³ 33 - ¹⁰² 36	6	¹⁰⁸ (36) - ¹²⁵ (40) - ¹²⁰ (43)
	⁹⁷ (26) - ¹⁰³ 29 - ¹⁰⁴ 33	6	¹⁰⁹ (33) - 36 - ¹¹¹ (40)
	⁹⁶ (22) - ¹⁰³ (26) - ¹⁰⁴ (29)	6	29 - ¹¹⁵ 33 - 36
	⁹⁷ (19) - ¹⁰² (22) - ¹⁰³ (26)	6	26 - 29 - 33
	⁹⁶ (15) - ¹⁰³ (19) - ¹⁰⁴ (22)	6	22 - 26 - 29
	⁹⁷ (12) - ¹⁰² (15) - ¹⁰⁴ 19	6	¹¹⁴ 22 - ¹²¹ 26 - ¹²⁶ (29)
	⁹⁶ (8) - ¹⁰³ (12) - ¹⁰⁴ 15	6	19 - 22 - ¹²⁷ (26)
	¹⁰² (8) - ¹⁰⁹ 12 - ¹¹⁴ 15	6	¹¹⁴ (15) - ¹²¹ 19 - ¹²⁶ (22)
	¹⁰² (5) - ¹⁰⁸ 8 - ¹¹⁵ 12	6	¹¹⁵ (12) - ¹²⁰ 15 - ¹²⁷ (19)
	¹⁰² (1) - ¹⁰³ (5) - ¹⁰⁴ 8	7	¹¹⁴ (8) - 12 - 15

THE AEOLIAN-SKINNER ORGAN COMPANY, INC.

FROM: ENGINEERING

DATE April 4, 1967

TO: PIPESHOP
FLUE VOICING
SHIPPING

Re: 976 B, Christ Church Cathedral, Houston

<u>GREAT</u>	Cymbal (IV rks)	244 pipes	3" Pressure
	90. 95 102 107		
	26 - 29 - 33 - 36	12	
	95 102 107 114		
	22 - 26 - 29 - 33	6	
	95 102 107 114		
	19 - 22 - 26 - 29	6	Based on 47 sc @
	95 102 107 114		8'c. 1/4m 1/2 on
	15 - 19 - 22 - 26	12	18th rev. TIN
	102 107 114 121		
	12 - 15 - 19 - 22	6	
	107 114 121 128		
	8 - 12 - 15 - 19	12	
	102 107 114 121		
	5 - 8 - 12 - 15	7	
		—	
		61	

<u>SWELL</u>	Grave Mixture (II-III rks)	165 pipes	5" Pressure
	90 95		
	19 - 22	12	
	95 97		
	15 - 19	6	Based on 49 sc @
	95 97 98		8'c. 1/4m 1/2 on
	12 - 15 - 19	6	18th rev. Spotted
	95 97 98		Metal
	8 - 12 - 15	25	
	98 102 107		
	1 - 8 - 12	12	
		—	
		61	

THE AEOLIAN-SKINNER ORGAN COMPANY, INC.

FROM: ENGINEERING

DATE April 3, 1967

TO: PIPESHOP
FLUE VOICING
SHIPPING

Re: 976 B Christ Church Cathedral, Houston

<u>SWELL</u> Cymbal (II-IV rks) 208 pipes				5" wind
33	-	36		12
29	-	33	- 36	6
26	-	29	- 33	6
22	-	26	- 29 - 33	6
19	-	22	- 26 - 29	6
15	-	19	- 22 - 26	6
12	-	15	- 19 - 22	6
8	-	12	- 15 - 19	6
8	-	12	- 15 - 15	7
<hr/>				61

110 pipes

Based on 49 sc @
8'c. 1/4" 1/2 on
18th rev. Spotted
Metal

<u>POSITIV</u>	Scharf - 110 PIPES	Zimbel - 73 PIPES	3" Pressure
		18 36 - 40 - 43	6
6	26	12 33	40 6
18	22 - 26 - 29		6
18	19 - 22 - 26		6
18	15 - 19 - 22		6
12	12 - 15	6	29 6
12	8 - 12	6	26 6
6	8	12 15	22 6
6	5	12 12	19 6
14	1 - 5	7 8	7
<hr/>			61

110

Based on 48 sc @
8'c. 1/5" 1/2 on
17th TIN

Aeolian-Skinner Organ Company

549 East Fourth Street, Boston 27, Mass.

March 28, 1967

Christ Church Cathedral
1117 Texas Avenue
Houston 2, Texas 77002

Re: Additions
Christ Church Cathedral

Gentlemen:

We hereby agree to furnish the following mixture pipes for the above organ:

Great Cymbel IV Ranks 244 pipes
Swell Grave Mixture II - III Ranks, 165 pipes
Swell Cymbel II - IV Ranks, 208 pipes
Positiv Scharf III Ranks, 183 pipes

The total cost of pipes and voicing is Three Thousand Three Hundred and Twenty-five Dollars (\$3,325.00). Neither freight nor installation is included in this figure.

A payment of 50% (\$1,662.50) is to be made by the Purchaser on signing this Agreement and the balance of \$1,662.50 to be paid on delivery of pipes to the Cathedral.

Sincerely yours,

AEOLIAN-SKINNER ORGAN COMPANY

Arthur Birchall
Vice President

AB:MOK

ACCEPTED:-

CHRIST CHURCH CATHEDRAL

By William Barnard
March 30, 1967 (date)

DONALD M. GILLETT, PRESIDENT AND TONAL DIRECTOR
PHILLIP STEINHAUS, EXECUTIVE VICE-PRESIDENT

JOHN J. TYRRELL, CHAIRMAN OF THE BOARD

ARTHUR BIRCHALL, VICE PRESIDENT
MARY G. MCGAFFIGAN, TREASURER